

**INSTALLATION QUALIFICATION**

**Instrument Origin and Identification**

|                                       |   |
|---------------------------------------|---|
| <b>Instrument Series:</b>             | PRECISION HYDROGEN  |
| <b>Model:</b>                         | Precision Hydrogen SL   |
| <b>Instrument Description:</b>        | Hydrogen Gas Generator  |
| <b>Flow Variant:</b>                  | 100cc <input type="checkbox"/><br>200cc <input type="checkbox"/>  |
| <b>Water Load Variant:</b>            | Manual Fill <input type="checkbox"/><br>Pumped Fill <input type="checkbox"/><br>Pressure Fill <input type="checkbox"/>                          |
| <b>Colour Variant:</b>                | Black <input type="checkbox"/><br>White <input type="checkbox"/>  |
| <b>Manufacturer:</b>                  | Peak Scientific Instruments Ltd<br>Fountain Crescent<br>Inchinnan Business Park<br>Inchinnan<br>Renfrew PA4 9RE<br>Scotland, UK                 |
| <b>Service Contact:</b>               | Peak Scientific Instruments Ltd<br>Tel. +44 (0)141-812-8100<br>Email <a href="mailto:support@peakscientific.com">support@peakscientific.com</a> |
| <b>Serial Number:</b>                 |   |
| <b>Condition when Received:</b>       | New <input type="checkbox"/><br>Used <input type="checkbox"/><br>Reconditioned <input type="checkbox"/>   |
| <b>Date Received:</b>                 |   |
| <b>Installed Location:</b>            |   |
| <b>Purchase Order Number:</b>         |   |
| <b>Identification / Asset Number:</b> |   |

**INSTALLATION QUALIFICATION**

**Instrument Specification**

| Instrument Parameter                          | Specified Range                    | Acceptable               |
|---|------------------------------------|--------------------------|
| Output  |                                    |                          |
| Pressure                                      | 100 psi (6.9 bar)                  | <input type="checkbox"/> |
| Hydrogen Flow Rate<br>(Select as appropriate) | 100cc/min (ATP)<br>200cc/min (ATP) | <input type="checkbox"/> |

**Environment and Siting**

| Has the instrument been adequately acclimatized since transport or storage?<br>(Requires 3 hours before operation) |  |                             |
|--|--|-----------------------------|
| Yes  | <input type="checkbox"/>   | No <input type="checkbox"/> |
| Operating Parameter  | Specified Range  | Acceptable                  |
| Ambient Temperature  | 10-35 °C (50-95 °F)  | <input type="checkbox"/>    |
| Maximum Relative Humidity  | 90% Non-Condensing   | <input type="checkbox"/>    |
| Maximum Altitude   | 3000 m (9800 ft)   | <input type="checkbox"/>    |
| Supply Voltage & Frequency   | 100-240V ±10%, 50/60Hz<br>Refer to User Manual for acceptable range(s)     | <input type="checkbox"/>    |
| Siting – Generator Placement   | Sit Generator on a Flat Surface<br>Minimum Clearance around Machine – 75mm | <input type="checkbox"/>    |
| Siting – General Lab Conditions  | Extraction Fan/Fume Hood (Recommended)                                     | <input type="checkbox"/>    |
| Mains Power Outlet   | Within 2m Radius to Generator  | <input type="checkbox"/>    |
| Water Purity Requirement   | <1.0µ Siemens/cm OR >1 Mohm-cm   | <input type="checkbox"/>    |
| Comments:  |  |                             |

**INSTALLATION QUALIFICATION**

**Instrument Delivery and Documentation**

|   |                          |                          |                          |
|---|--------------------------|--------------------------|--------------------------|
| <b>Unpack the instrument carefully. Are any items missing against the Fitting kit list as per Installation Guide?</b> |                          |                          |                          |
| Yes   | <input type="checkbox"/> | No                       | <input type="checkbox"/> |
| If yes, state missing items:  |                          |                          |                          |
| <b>Is there any damage to the instrument?</b>   |                          |                          |                          |
| Yes   | <input type="checkbox"/> | No                       | <input type="checkbox"/> |
| If yes, describe damage:  |                          |                          |                          |
| Manufacturer informed:  |                          |                          |                          |
| Yes   | <input type="checkbox"/> | No                       | <input type="checkbox"/> |
| <b>Fittings Kit</b>   | <b>Present</b>           | <b>Missing</b>           |                          |
| Fittings Kit included   | <input type="checkbox"/> | <input type="checkbox"/> |                          |
| <b>Is all standard documentation included?</b>  |                          |                          |                          |
|   | <b>Present</b>           | <b>Missing</b>           |                          |
| User Manual (Available via download from Peak Extranet)   | <input type="checkbox"/> | <input type="checkbox"/> |                          |
| Warranty Registration Card  | <input type="checkbox"/> | <input type="checkbox"/> |                          |
| Installation Guide  | <input type="checkbox"/> | <input type="checkbox"/> |                          |
| Site Preparation Guide<br>(Available via Download from Peak Extranet)   | <input type="checkbox"/> | <input type="checkbox"/> |                          |

**Installation**

|               |                               |  |
|---------------|-------------------------------|--|
| Installed By: | User <input type="checkbox"/> | Authorized Engineer <input type="checkbox"/> |
| Comments:     |                               |  |

**INSTALLATION QUALIFICATION**

**Summary Report**

|   |                            |                                     |
|---|----------------------------|-------------------------------------|
| <b>Instrument:</b> Precision Hydrogen SL  |                            | <b>Serial Number:</b>               |
| <b>Assessment of Complete Installation Qualification:</b><br>No Deviations <input type="checkbox"/> Deviations <input type="checkbox"/>   |                            |                                     |
| <b>Deviation</b>  | <b>Impact on Operation</b> | <b>Justification for Acceptance</b> |
|   |                            |                                     |
|   |                            |                                     |
|   |                            |                                     |
|   |                            |                                     |
| Successful completion of the preceding activities and checks indicates that this instrument has been satisfactorily delivered and installed. The instrument has passed the Installation Qualification procedure and may now be submitted for Operational Qualification. |                            |                                     |
| <b>IQ Completed By:</b>   |                            | <b>Date:</b>                        |
| <b>Deviations Approved By:</b>  |                            | <b>Date:</b>                        |
| <b>IQ Approved By:</b>  |                            | <b>Date:</b>                        |

**OPERATIONAL QUALIFICATION**

**Pre-Run Checks**

| Pre-Run Check                                  | OK                       | Discrepancy              | N/A                      |
|--|--------------------------|--------------------------|--------------------------|
| Check water purity                             | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Deioniser column installed                     | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Connect delivery connection to instrument      | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Vents to fume hood                             | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| <b>Pumped and Valved Fill generators only*</b> |                          |                          |                          |
| Position of water bottle                       | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Water inlet pressure $1 \leq P \leq 3$ bar     | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Connect inline water filter                    | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Connect water supply                           | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| Comments:                                      |                          |                          |                          |

*\*Refer to Installation Guide and User Manual for details*

### Functional Tests

| Functional Test  | Acceptance Criteria                       | Pass                     | Fail                     |
|--|---|--------------------------|--------------------------|
| Apply Mains Power / Switch On  | Fan Running                               | <input type="checkbox"/> | <input type="checkbox"/> |
|  | Bubbles produced in water tank            | <input type="checkbox"/> | <input type="checkbox"/> |
|  | Water tank LED pulsing green              | <input type="checkbox"/> | <input type="checkbox"/> |
| Allow to run for 10 minutes  | Water tank LED solid dim green            | <input type="checkbox"/> | <input type="checkbox"/> |
|  | Bubbles in water tank cease               | <input type="checkbox"/> | <input type="checkbox"/> |
| Press front button   | Water tank LED turns solid bright green   | <input type="checkbox"/> | <input type="checkbox"/> |
|  | Output pressure 100 psi*                  | <input type="checkbox"/> | <input type="checkbox"/> |
| Output connections leak tight†   | No leaks between generator and instrument | <input type="checkbox"/> | <input type="checkbox"/> |
| <p><b>Notes:</b></p> <p>* If lower pressures are required, an external pressure regulator should be fitted to the output port of the generator.</p> <p>† Liquid leak detectors should not be used on the Precision Hydrogen. If a liquid solution must be used, then it should be IPA based, or a portable Hydrogen detector should be used.</p> |   |                          |                          |
| <p>Serial number of calibrated flow meter:</p> <p>Calibration due date of flow meter:</p> <p>Serial number of calibrated pressure gauge:</p> <p>Calibration due date of pressure gauge:</p> <p>Comments:</p>   |   |                          |                          |

**OPERATIONAL QUALIFICATION**

**Training**

| Date Instrument Released for Use: |                          |                          |                      |
|-----------------------------------|--------------------------|--------------------------|----------------------|
| Trained Operators                 | Read User Manual         | Practical Training       | Authorized Signature |
|                                   | <input type="checkbox"/> | <input type="checkbox"/> |                      |
|                                   | <input type="checkbox"/> | <input type="checkbox"/> |                      |
|                                   | <input type="checkbox"/> | <input type="checkbox"/> |                      |
|                                   | <input type="checkbox"/> | <input type="checkbox"/> |                      |
|                                   | <input type="checkbox"/> | <input type="checkbox"/> |                      |
| Comments:                         |                          |                          |                      |

**OPERATIONAL QUALIFICATION**

**Summary Report**

|   |                            |                                     |
|---|----------------------------|-------------------------------------|
| <b>Instrument:</b> Precision Hydrogen SL  |                            | <b>Serial Number:</b>               |
| <b>Assessment of Complete Operational Qualification:</b><br>No Deviations <input type="checkbox"/> Deviations <input type="checkbox"/>  |                            |                                     |
| <b>Deviation</b>  | <b>Impact on Operation</b> | <b>Justification for Acceptance</b> |
|   |                            |                                     |
|   |                            |                                     |
|   |                            |                                     |
|   |                            |                                     |
|   |                            |                                     |
| Successful completion of the preceding activities and checks indicates that this instrument is operating satisfactorily following delivery and installation. The instrument has passed the Operational Qualification procedure and may now be released for use. |                            |                                     |
| <b>OQ Completed By:</b>   |                            | <b>Date:</b>                        |
| <b>Deviations Approved By:</b>  |                            | <b>Date:</b>                        |
| <b>OQ Approved By:</b>  |                            | <b>Date:</b>                        |